ID Task Name	Duration	Start	Finish	November 4/1 1/1 7/1 4/1 1/1	December 8/1 5/1 2/1 9/1 6/	January /1 2/0 9/0 6/0 3/0	February March 0/0 6/0 3/0 0/0 7/0 5/0 2/0 9/0 6//	April May 0 2/0 9/0 6/0 3/0 0/0 7/	June /0 4/0 1/0 8/0 4/0 1/0 8/0 5	July /0 2/0 9/0 6/0 3/0	August	September 0 3/0 0/0 7/0 4/0	October	Nover
1				<u></u>										. 10/1
2 Client Design Approval	36 days	Mon 21/11/11	Mon 09/01/12											
3 Design Team Appointment	0 days	Mon 21/11/11	Mon 21/11/11	4 21	/11									
4 Topographical Survey	6 days?	Tue 13/12/11	Tue 20/12/11											
5 Site Investigation	36 days	Mon 09/01/12	Mon 27/02/12											
6 Client Design Consultation	29 days	Wed 30/11/11	Mon 09/01/12											
7 Client Sign Off	0 days	Mon 09/01/12	Mon 09/01/12			• 09/01								
8														
9 Planning Permission	101 days	Wed 30/11/11	Wed 18/04/12		 									
10 Preperation of Planning Application	43 days	Wed 30/11/11	Fri 27/01/12											
11 Planning Application Submission	58 days	Mon 30/01/12	Wed 18/04/12				· · ·							
12 Planning Application Registration	0 days	Fri 24/02/12	Fri 24/02/12				◆ 24/02							
13 Planning Application Approval	0 days	Wed 18/04/12	Wed 18/04/12					18/04						
14														
15 Building Warrant	95 days	Mon 30/01/12	Fri 08/06/12											
16 Preparation of Building Warrant Submission	47 days	Mon 30/01/12	Tue 03/04/12											
17 Building Warrant Submission	60 days	Wed 04/04/12	Tue 26/06/12											
18 Building Warrant Approval	0 days		Tue 26/06/12							26/06				
19 Roads, SEPA/Scottish Water Submission			Tue 26/06/12							2000				
20 Roads, SEPA/Scottish Water Approval			Tue 26/06/12											
	0 days	Tue 26/06/12	Tue 26/06/12						•	26/06				
21														
22 Tender		Wed 27/06/12												
23 Issue tender based on BW drawings and outline spec.	25 days	Wed 27/06/12	Tue 31/07/12											
24 Tender Evaluation	10 days	Wed 01/08/12	Tue 14/08/12											
25 Contract Award Recommendations Report	0 days	Tue 14/08/12	Tue 14/08/12								14/08			
26 Intention to Award and commencement of standstill period	0 days	Tue 14/08/12	Tue 14/08/12								14/08			
27 Standstill Period	8 days	Wed 15/08/12	Fri 24/08/12								l 📩			
28 Contract Award	0 days	Fri 24/08/12	Fri 24/08/12								, t	24/08		
29 Start up meeting	0 days	Fri 24/08/12	Fri 24/08/12									24/08		
30														
31 Construction	165 days?	Mon 27/08/12	Fri 12/04/13								E			_
32 Mobilisation	15 days	Mon 27/08/12	Fri 14/09/12									. <u> </u>		
33 Foundations and Structure	50 days	Mon 17/09/12	Fri 23/11/12									-		
34 Civil Works (incl.new entrance, roads layout and parking)	80 days	Mon 03/09/12	Fri 21/12/12											
35 Superstructure	95 days	Mon 26/11/12	Fri 05/04/13											
36 Commissioning	5 days	Mon 08/04/13	Fri 12/04/13											
37														
38														
39 Governance	33 days	Tue 06/03/12	Thu 19/04/12											
							▲							
40 FBC Approval by Asset Management Board	0 days		Tue 06/03/12				• 06/03	▲ .						
41 FBC Approval by Executive	0 days	Thu 19/04/12	Thu 19/04/12					19/04						
Blackhill Depot Development - Rev C Task		Split		Progress		Milestone	Summar	y V	Project Summary	Ext	ernal Tasks		External Milestone	•
								Page 1						

