

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	12 Feb 19 Mar 23 Apr 28 May 02 Jun 06 Aug 10 Sep 15 Oct 19 Nov 24 Dec 28 Jan 04 Mar 08 Apr 13 May 17 Jun 22 Jul 26 Aug 30 Sep 04 Nov 09 Dec 13 Jan 17 Feb 23 Mar 27 Apr 01 Jun 06 Jul 10 Aug 14 Sep 19 Oct 23 Nov 28 Dec 01 Feb 08 Mar 12 Apr 17 May 21 Jun 26 Jul 30 Aug 04 Oct 08 Nov 13 Dec																											
1		Long List	23 days	Wed 07/03/18	Fri 06/04/18																														
2		Finalise short list of options	3 days	Wed 07/03/18	Fri 09/03/18																														
3		Gain feedback from SW and SEPA	20 days	Mon 12/03/18	Fri 06/04/18	2																													
4		Develop Options	215 days	Mon 02/04/18	Fri 25/01/19																														
5		Scheme Appraisal - cost benefit analysis of short list	130 days	Mon 02/04/18	Fri 28/09/18																														
6		Public Event 3 - Prep and Consultation	4 days	Mon 01/10/18	Thu 04/10/18	5																													
7		Confirmed preferred option	7 days	Fri 05/10/18	Mon 15/10/18	6																													
8		Get council committee approval	27 days	Fri 19/10/18	Mon 26/11/18	7																													
9		Finalise Scheme - after additional studies	44 days	Tue 27/11/18	Fri 25/01/19	8																													
10		Scheme Notification	195 days	Tue 29/01/19	Mon 28/10/19																														
11		Prep	19 days	Tue 29/01/19	Fri 22/02/19	9																													
12		Notification (plus 4 week objection period)	30 days	Mon 25/02/19	Fri 05/04/19	11																													
13		Objections/Way forward	30 days	Mon 08/04/19	Fri 17/05/19	12																													
14		Confirmed Scheme (include SWM Options)	36 days	Mon 20/05/19	Mon 08/07/19	13																													
15		Appeals Period	40 days	Tue 09/07/19	Mon 02/09/19	14																													
16		Deemed Planning	40 days	Tue 03/09/19	Mon 28/10/19	15																													
17		Detailed Design	201 days	Tue 29/10/19	Tue 04/08/20																														
18		Tender Information	201 days	Tue 29/10/19	Tue 04/08/20	16																													
19		Tender	60 days	Wed 05/08/20	Tue 27/10/20																														
20		Tender awards	60 days	Wed 05/08/20	Tue 27/10/20	18																													
21		Constructions	303 days	Wed 04/11/20	Fri 31/12/21																														
22		Supervision and Management	303 days	Wed 04/11/20	Fri 31/12/21	20FS+5 days																													

Project: Long term high level p

	Task		Milestone		Project Summary		Inactive Milestone		Manual Task		Manual Summary Rollup		Start-only		External Tasks		Deadline		Manual Progress
	Split		Summary		Inactive Task		Inactive Summary		Duration-only		Manual Summary		Finish-only		External Milestone		Progress		