Α	ВС	D E F	GH	ı	J	K	L	М	N	0	Р	Q	R	S	Т	U	V	W	Х	Υ	Z	AA	AB	AC	AD	AE	AF
Project Plan for delivery of step ashore interim solution for	r summer 2016			Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	01/04/2016	01/05/2016	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	7 Mar-17
2																											
3 DESIGN DEVELOPMENT	·					,																	,	,			
4 Procurement of design team	Illustrative d	ates only																									
5	START	FINISH																									
6 to include evaluation, CARR, and award	27/04/2015	26/06/2015																									
7																											
8																											
9 Design development																											
10 to include moblistaion, design, design approval	29/06/2015	07/08/2015																									
11 Design revisions following consultations	10/08/2015	30/11/2015																									
12																											
13																											
14 CONSULTATION, CONSENTS AND LICENCES																											
15																											
16 Department of Transport																											
For extension to immigration license to North Pier to include																											7
17 site inspections	10/08/2015	05/01/2016																									'
18 Pre consultation																											
																											7
19 To inform planning applications.	10/08/2015	31/08/2015																									
20 Marine Scotland Licence Application	31/08/2015	30/11/2015																									
The Crown Estate (Marine Works Application) ( allow 12																											'
21 weeks) (STATUTORY)	31/08/2015	30/11/2015																									
The Marine Scotland license and the Crown Estate																											
application can run at the same time but the Crown Estate																											
will not decide until after the Marine Scotland license is																											
22 granted		1	$\Box$																						$\longrightarrow$		
23 24 Argyll and Bute Council Planning application	24 /00 /2045	20/11/2015			-																						+
24 Argyll and Bute Council Planning application	31/08/2015	30/11/2015																							<del></del>		+
26 PROCUREMENT OF CONTRACTOR (based on open tender)		+																							$\longrightarrow$		+
27 Tender	16/11/2015	11/03/2016		-+	-+				<del>                                     </del>									-							$\longrightarrow$		+
27 Tender 28	10/11/2015	11/03/2016																									
29 CONSTRUCTION	1	1			ı				I														I	I	T		T
30 Including mobilisation to operational	14/03/2016	01/07/2016																									
31 Allowing 4 months	14/03/2016	01/07/2016		-+	-+				+																		4
31 Allowing 4 months		+																									+
33	+	+ +		-+	-+				+																$\longrightarrow$		+
A Pre-Application Consultation process (PAC) is requested	+	+ +	++		-+				<del>                                     </del>																$\longrightarrow$		+
this can take 12 weeks. The above project plan has assumed																											
this can take 12 weeks. The above project plan has assumed this will not be necessary																											
34 this will not be necessary																											