

Mid Argyll, Kintyre and the Islands Area Community Planning Group

1st May 2024

Caledonian MacBrayne Update – Update on Works at Kennacraig

Kennacraig works are progressing well with wall construction, fendering and dredging works on the south berth are taking place concurrently. There is a short pause of dredging works due to the change of plan from land disposal of dredge material to sea disposal. Nevertheless, the works are currently ahead of programme and this has been mainly achieved through there being less requirement to drill intermediate sockets on the South Berth and also by installing the permanent tubes concurrently with the drilling operations.