
ARGYLL & BUTE COUNCIL

OPERATIONAL SERVICES

WEDNESDAY

TITLE: ROTHESAY CHRISTMAS LIGHTING UPDATE

1. SUMMARY

1.1 This report provides an update on outstanding works required for the installation of the new Christmas Lighting in Rothesay.

2. RECOMMENDATIONS

2.1 It is recommended that Members note this report.

3. DETAIL

3.1 Following an on site meeting with The Rothesay Members, the materials on the attached order have been procured and the expected delivery is late October.

3.2 Work on installing the required infrastructure will begin next week and is expected to be completed by the beginning of November. The cabling will be installed by our Specialist Lighting Squad and operatives from Rothesay. Due to our Capital Programme this work will have to take place at weekends.

3.3 The Christmas features and colour changing LED lights will be erected just before the designated 'switch on' date.
This date is still to be confirmed.

3.4 The existing features that are not in good working order will be removed at the same time as the erection of the new ones.

4. Policy: Nil

5. Financial: Funding for the new Christmas lighting has been secured by Cllr. Len Scoullar.

6. Personnel: Nil

For further information, please contact:

Ryan McGlynn Technical Officer Street Lighting (01546 604646)

Graham Brown
Operations Manager
4th August 2010

