

Transport Scotland

Works in North West Unit

Argyll and Bute Council Area

Routine Maintenance

A828 North and South of Kell House – Patching – 60000 – February 2017

A828 Benderloch Garage to 30s – Patching – 40000 – March 2017

A82 North of Central boundary – Patching – 15000 – May 2016

A85 Connel Village and Airds Bay – Patching – 60000 – August 2016

A85 Taynult Hotel – Patching – 35000 – July 2016

A82 South of Ardrishaig Swing Bridge – 40000 - Patching – October 2016

A82 North of Inveruglas (Viaduct) – 30000 - Patching – February 2017

A83 Tarbet Junction – Patching – 20000 - September 2016

A83 South of Glenbarr – Patching – 35000 – not programmed yet

A83 Tangy North of Airport Junction – Patching – 45000 – not programmed yet

A83 South of Strone Point – Patching – 80000 – Completed May 2016

A828 Connel Bridge to A85 Junction – Footway Repairs – 20000 – September 2016

A83 Furnace to Crarae – Footway Repairs – 50000 – not programmed yet

A83 Bermore Road – Footway Repairs – 5000 – Completed April 2016

A82 Whole Route – Signs and Bollards – 15000 – July/August 2016

A828 Whole Route - Signs and Bollards – 5000 – August/September 2016

A83 Gigha Ferry to Tayinloan – Signs and Bollards – value unknown – not programmed yet

A83 Whole Route - Signs and Bollards – 15000 – December 2016

A85 Whole Route - Signs and Bollards – 15000 – December 2016

A828 South of Creagan Bridge – Embankment Repair – 35000 – not programmed yet

A828 Barcaldine at Tanglin House – Drainage – 25000 – not programmed yet

A828 Benderloch at Letterwalton – Drainage – 25000 – not programmed yet

A82 Loch Lomondside – Culvert Upgrades and Ditching – 100000 – September 2016

A83 Barbles, West Loch, Tarbert – Filter Drain and Verge Works – 5000 – in progress

A83 Argartan – Ditching – 15000 – not programmed yet
A83 Tangy Farm near Kilchenzie – Filter Drain and Culvert Works – 15000 – June 2016
A83 Rest and Be Thankful – Drainage – 15000 – not programmed yet
A85 Arrivain – Drainage – 15000 – not programmed yet
A85 West of Awe Barrage – Filter Drain and Culvert Works – 15000 – not programmed yet
A85 Tarbet Hotel – Drainage Investigation/Improvements – value unknown - not programmed yet
A83 Brough Farm, Taynult – Ditching and Drainage Works – value unknown – not programmed yet
A82 Whole Route – Road Markings – 45000 – May/June 2016
A82 Whole Route – Road Studs – 45000 – September 2016
A828 Whole Route – Road Markings – 40000 – June/July 2016
A83 Whole Route – Road Markings and Road Studs – 45000 – September 2016
A85 Whole Route - Road Markings and Road Studs – 45000 – October 2016
£5 k spent, £5 k in progress, £240 k not yet programmed, £805 k programmed

Structural Maintenance

A82 North of Auch Farm – Overlay – 230000 – Summer 2016
A83 Lochgaor – Resurfacing – 250000 – Autumn 2016
A83 South of Clachan – Overlay – 250000 – Autumn 2016
A82 North of Tyndrum – Resurfacing – 200000 - Completed Spring 2016
A83 West Tarbert – Resurfacing – 400000 – In Progress
A828 Columbas Bay to Barcaldine – Overlay - 185000 – Completed Spring 2016
A83 Achnogoul Phase 2 - Overlay – 265000 – Summer 2016
A82 South of Inn on the Loch – Resurfacing – 360000 – Summer 2016
A85 East of Arinabea – Overlay – 240000 – Summer 2016
A82 Home on the Loch – Resurfacing – 300000 – Autumn 2016
A82 South end of Tyndrum – Resurfacing – 200000 – Autumn 2016
A85 Arinabea to Arrivain – Resurfacing – 190000 – Autumn 2016
£385 k spent, £400 k ongoing, a further £2,285 k planned

Minor Improvements

A83 Stone Point – Realignment – 1380000 - September 2016 to March 2017

A83 Old Military Road – Widening – 400000 – July/August 2016

A83 Rest and Be Thankful – Risk Reduction – 980000 – September 2016 to February 2017

A83 Old Military Road – Sweeping and Pump Hire – 30000 – 2016/2017

A83 Rest and Be Thankful Phae 1 – Barrier Replacement – 30000 – Completed April 2016

A83 Erines Realignment – Vegetation Clearance – 70000 – Completed April/May 2016

A83 Glen Kinglas – Landslide Mitigation – 35000 – August 2016

A83 Rest and Be Thankful – Various Minor Items– 20000 – June 2016

A83 Rest and Be Thankful – Slope Monitoring – 35000 – 2016/2017

£100 k complete, a further £2,880 k planned