

TITLE: ROADS UPDATE

1. SUMMARY

This report provides an update on outstanding and on-going roads - related issues in Mid Argyll, Kintyre and Islay.

2. RECOMMENDATIONS

It is recommended that Members note this report.

3. DETAILS

3.1 2013 / 2014 Capital Programme –

Work is progressing on this year's roads reconstruction capital programme. Details are attached in the appendix to this report. The current situation is as follows:-

- Mid Argyll – Works at the A816 Meadows are nearing completion – drainage and white-lining to be completed – thereafter, works to continue on the A816 north of the Ardfern Road junction. Works on the B8024 Kilberry Road and B840 Loch Aweside Road are on-going – both of these schemes will be partly funded by Forestry.
- Kintyre – Most schemes are now nearing completion, excepting 'Re-tread' work on the Moss Road and footway/carriageway structural patching.
- Islay – Further structural patching work will be carried out on Islay during October – works on the Lower Killeyan Road will follow-on thereafter. Legal arrangements will be entered into with frontagers on the Kiells Road on Jura prior to commencement of works on the unadopted section of road.

3.2 Revenue works –

Grass-cutting is complete. General safety-related work is on-going. The jet-patching machine is currently operating in the MAKI Area.

3.3 Winter Maintenance –

Winter maintenance stand-by commences on Friday 1st November 2013.

4. CONCLUSION

4.1 This report provides an update to Members on roads issues in Mid Argyll, Kintyre and the Islands.

5. IMPLICATIONS

5.1	Policy	Works assessed and carried out under the current Roads Asset Management and Maintenance Plan
5.2	Financial	Capital programme based on the capital allocation for years 2012 to 2015.
5.3	Legal	None
5.4	HR	None
5.5	Equalities	None
5.6	Risk	Completed works will reduce requirement to repair and maintain existing carriageway
5.7	Customer Services	None

For further information, please contact:
Stewart Clark, Roads Performance Manager, West (Tel: 01546 604893)

Jim Smith
Head of Service Roads and Amenity
9 September 2013

MID ARGYLL, KINTYRE AND ISLAY
ROADS RECONSTRUCTION CAPITAL PROGRAMME 2013 TO 2014
PROGRESS UPDATE FOR AREA COMMITTEE
WEDNESDAY 2 OCTOBER 2013

MID ARGYLL

Route	Location**	Proposed Scheme Details***	Estimated Value	Comments
A816	The Meadows	Edge strengthen + overlay	£300,000	Substantially Complete
A816	Rhudle Mill	Preparation and surface dressing	£50,000	Complete
B8024	Inverneill	Resurfacing	£100,000	In Progress
B840	Loch Awe - Ford	Resurfacing	£125,000	In Progress
A816	North of Ardfern Junction	Retexturing	£10,000	In Progress
UC25	School Road	Overlay	£40,000	Complete
<u>Area Total</u>			<u>£625,000</u>	

Route	Location**	Proposed Scheme Details***	Estimated Value	Comments
A816	Hillpark to BT exchange	Edge strengthening and widening	£15,000	In Progress
	Bridgend	Resurfacing	£10,000	Complete
B8002	Ardfern	Resurfacing	£15,000	Complete
	Tayvallich	Resurfacing	£15,000	Complete
	Kilmory Ind. Estate, Lochgilphead	Resurfacing	£30,000	Complete
	Bishopton Road, Lochgilphead	Resurfacing	£45,000	Complete
<u>Area Total</u>			<u>£130,000</u>	

KINTYRE

Route	Location**	Proposed Scheme Details***	Estimated Value	Comments
Various	Campbeltown Footways	Structural footway repairs	£10,000	Autumn'13
Various	Selected locations on an as-needs basis across area	Structural Patching	£25,000	Autumn'13
A83	Drum	Resurfacing, patching and drainage	£180,000	In Progress
B842	Oatfield	Preparation and surface dressing	£95,000	Complete
B842	Moy	Pre-surface dressing patching	£95,000	Substantially Complete
B842	Carradale	Preparation and surface dressing	£75,000	Complete
UC30	Kinloch Rd - Campbeltown	Resurfacing	£30,000	Complete
C 59	Clachan Loop Rd	Drainage improvement and carriageway resurfacing	£50,000	Substantially Complete
A83	Glenbarr	Surface Dressing preparation	£65,000	Complete
Area Total			£625,000	

Route	Location**	Proposed Scheme Details***	Estimated Value	Comments
B842	Carradale Road	Structural Patching	£25,000	Complete
B8001	Skipness Road	Structural Patching	£40,000	Complete
	Moss Road	Retread	£30,000	Planned start mid September
	Mull of Kintyre Road	Structural Patching	£30,000	Complete
Area Total			£125,000	

ISLAY

Route	Location**	Proposed Scheme Details***	Estimated Value	Comments
n/a	Selected locations on an as-needs basis across area	Structural Carriageway Repair Programme	£25,000	In-House - Sept / Oct
A846	Jura Tarbert south	Re-tread	£125,000	Complete
A846	Jura Leargybreck	Re-tread	£15,000	Complete
A846	Islay Low Road	Overlay	£100,000	Complete
B8016	Islay High Road	Overlay	£50,000	Complete
A846	Islay Ballygrant north	Overlay	£150,000	Complete
Various	Islay Portnahaven to Kilchiaran road; Ardnave road, Glenn Road to Avonvogie jct	Pre-Surface Dressing preparation	£25,000	Complete
C17	Lower Killeyan	Unbound Type 1 roadsurface	£25,000	In-House - Oct / Nov
Various	Islay Portnahaven to Kilchiaran road	Surface Dressing	£120,000	Complete
<u>Area Total</u>			<u>£635,000</u>	

Route	Location**	Proposed Scheme Details***	Estimated Value	Comments
n/a	Various Locations	Structural Patching	£58,000	In-House - Sept / Oct
Private	Kiels Road, Jura	Road Reconstruction	£72,000	Frontagers to be formally contacted prior to commencement of works.
<u>Area Total</u>			<u>£130,000</u>	