	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF
1	Project Plan for delivery of step ashore interim solution for summer 2016								Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	01/04/2016	01/05/2016	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17
2																																
3	**DESIGN DEVELOPMENT**																															
4	**Procurement of design team**		Illustrative dates only																													
5			START		FINISH																											
6	to include evaluation, CARR, and award		27/04/2015		26/06/2015																											
7																																
8																																
9	**Design development**																															
10	to include moblistaion, design, design approval		29/06/2015		07/08/2015																											
11	Design revisions following consultations		10/08/2015		30/11/2015																											
12																																
13																																
14	**CONSULTATION,CONSENTS AND LICENCES**																															
15																																
16	**Department of Transport**																															
17	For extension to immigration license to North Pier to include site inspections		10/08/2015		05/01/2016																											
18	**Pre consultation**																															
19	To inform planning applications.		10/08/2015		31/08/2015																											
20	**Marine Scotland Licence Application**		31/08/2015		30/11/2015																											
21	**The Crown Estate (Marine Works Application) (allow 12 weeks) (STATUTORY)**		31/08/2015		30/11/2015																											
22	The Marine Scotland license and the Crown Estate application can run at the same time but the Crown Estate will not decide until after the Marine Scotland license is granted																															
23																																
24	**Argyll and Bute Council Planning application**		31/08/2015		30/11/2015																											
25																																
26	**PROCUREMENT OF CONTRACTOR (based on open tender)**																															
27	Tender		16/11/2015		11/03/2016																											
28																																
29	**CONSTRUCTION**																															
30	Including mobilisation to operational		14/03/2016		01/07/2016																											
31	Allowing 4 months																															
32																																
33																																
34	A Pre-Application Consultation process (PAC) is requested this can take 12 weeks. The above project plan has assumed this will not be necessary																															