

Appendix 1: Helensburgh, Cardross & Dumbarton Cyclepath Programme

Activity	2019/20				2020/21				2021/22				2022/23				2023/24				2024/25				2025/26				2026/27				2027/28			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
Funding Applications																																				
Phase 1: Helensburgh to Cardross																																				
Route Design: Helensburgh to Cardross																																				
Land Purchase Negotiations: Helensburgh to Cardross																																				
CPO Process (if required):																																				
- Provide CPO recommendation to H&L Area Committee																																				
- Develop CPO																																				
- Gain Full Council approval for CPO																																				
- Advertise CPO																																				
- Lodge CPO with Scottish Government																																				
- CPO Process																																				
Construction: Helensburgh to Cardross																																				
Construction of Helensburgh to Cardross Part 1 (Cardross Station to Geilston Burn)																																				
Construction of Helensburgh to Cardross Part 2 (assuming negotiated acquisition)																																				
Construction of Helensburgh to Cardross Part 3 (assuming Compulsory Purchase Order required)																																				
Construction of Helensburgh to Cardross Part 4 (assuming Compulsory Purchase Order required)																																				
Phase 2: Cardross to Dumbarton																																				
Route Design: Cardross to Dumbarton																																				
Land Purchase Negotiations: Cardross to Dumbarton																																				
CPO Process (if required):																																				
- Provide CPO recommendation to H&L Area Committee																																				
- Develop CPO																																				
- Gain Full Council approval for CPO																																				
- Advertise CPO																																				
- Lodge CPO with Scottish Government																																				
- CPO Process																																				
Construction: Cardross to Dumbarton																																				
Construction of Cardross to Dumbarton Part 1 (assuming negotiated acquisition)																																				
Construction of Cardross to Dumbarton Part 2 (assuming negotiated acquisition)																																				
Construction of Cardross to Dumbarton Part 3 (assuming Compulsory Purchase Order required)																																				
Construction of Cardross to Dumbarton Part 4 (assuming Compulsory Purchase Order required)																																				
Helensburgh: Hermitage Academy to Town Centre																																				
Community Consultation & Route Identification																																				
Route Design																																				
Land Access Negotiations																																				
Construction of route from Hermitage Academy to Helensburgh Town Centre Phase 1																																				
Construction of route from Hermitage Academy to Helensburgh Town Centre Phase 2																																				

Colour Key (Responsibilities / Lead):
Green: Strategic Transportation
Blue: Road Service
Orange: Estates Service
Red: Legal
Purple: External to Council (e.g. Scottish Government)