

# Appendix 1: Helensburgh, Cardross & Dumbarton Cyclepath Programme

Activity	2021/22				2022/23				2023/24				2024/25				2025/26				2026/27				2027/28				2028/29				2029/30			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>Funding Applications</b>																																				
<b>Phase 1: Helensburgh to Cardross</b>																																				
<b>Route Design: Helensburgh to Cardross</b>																																				
<b>Land Purchase Negotiations: Helensburgh to Cardross</b>																																				
CPO Process (if required):																																				
- Provide CPO recommendation to H&L Area Committee																																				
- Develop CPO																																				
- Gain Full Council approval for CPO																																				
- Advertise CPO																																				
- Lodge CPO with Scottish Government																																				
- CPO Process																																				
<b>Construction: Helensburgh to Cardross</b>																																				
Construction of Helensburgh to Cardross Phase 1 (Cardross Station to Geilston Burn)																																				
Construction of Helensburgh to Cardross Phase 2 (assuming negotiated acquisition)																																				
Construction of Helensburgh to Cardross Phase 3 (assuming Compulsory Purchase Order required)																																				
Construction of Helensburgh to Cardross Phase 4 (assuming Compulsory Purchase Order required)																																				
<b>Phase 2: Cardross to Dumbarton</b>																																				
<b>Route Design: Cardross to Dumbarton</b>																																				
<b>Land Purchase Negotiations: Cardross to Dumbarton</b>																																				
CPO Process (if required):																																				
- Provide CPO recommendation to H&L Area Committee																																				
- Develop CPO																																				
- Gain Full Council approval for CPO																																				
- Advertise CPO																																				
- Lodge CPO with Scottish Government																																				
- CPO Process																																				
<b>Construction: Cardross to Dumbarton</b>																																				
Construction of Cardross to Dumbarton Phase 1 (assuming negotiated acquisition)																																				
Construction of Cardross to Dumbarton Phase 2 (assuming negotiated acquisition)																																				
Construction of Cardross to Dumbarton Phase 3 (assuming Compulsory Purchase Order required)																																				
Construction of Cardross to Dumbarton Phase 4 (assuming Compulsory Purchase Order required)																																				
<b>Helensburgh: Hermitage Academy to Town Centre</b>																																				
Community Consultation & Route Identification																																				
Route Design																																				
Land Access Negotiations																																				
Construction of route from Hermitage Academy to Helensburgh Town Centre Phase 1																																				
Construction of route from Hermitage Academy to Helensburgh Town Centre Phase 2																																				

**Colour Key (Responsibilities / Lead):**  
**Green:** Strategic Transportation  
**Blue:** Road Service  
**Orange:** Estates Service  
**Red:** Legal  
**Purple:** External to Council (e.g. Scottish Government)